


# ***Super-Bigbite-Spectrometer (SBS)***

## **Monthly Progress Report**

**November 15, 2016**



## Introduction:

The SBS Program consists of three separate, but interrelated Projects.

- The first Project, **SBS Basic (WBS 1)**, involves the acquisition of an existing magnet and the associated work of preparing it for use during the SBS research program. The effort includes modifications to the magnet, including machining a slot in the yoke for beam passage, field clamps, and a solenoid to reduce the transverse magnetic field on the beam line, the design and development of the infrastructure needed to run the magnet, and the construction of the platform on which it will stand.
- The second Project, **Neutron Form Factor (WBS 2)**, involves the construction of The PMT-based Coordinate Detector (CDet), trigger electronics for the Hadron Calorimeter (HCal) to meet the requirements of the approved neutron form factor measurements.
- The third and final Project, **Proton Form Factor (WBS 3)**, involves the construction of forty GEM detector modules with associated front-end and DAQ modules to meet the requirements of the approved proton form factor measurement.

## Project Management Highlights:

This is the 47<sup>th</sup> Monthly Progress Report for the SBS Program.

The SBS Basic (WBS 1) project started in FY13 and was completed in January 2016. The SBS Neutron Form Factor (WBS 2) started at the beginning of FY14. The SBS Proton Form Factor (WBS 3) started on October 1, 2012.

- Report that describes trigger and DAQ electronics was submitted as part of the November 2016 DOE Review pre-brief materials. This fulfills a recommendation of the November 2015 DOE review.

## WBS 1: SBS Basic

|              |   |                 |                                |
|--------------|---|-----------------|--------------------------------|
| <b>WBS 1</b> | <b>SBS Basic: (Hall A Infrastructure)</b> | <b>WBS 1.01</b> | Milestones                     |
|              |   | <b>WBS 1.02</b> | Project Oversight              |
|              |   | <b>WBS 1.1</b>  | Magnet, power and construction |
|              |   | <b>WBS 1.2</b>  | Magnet/detector platforms      |
|              |   | <b>WBS 1.3</b>  | Beam line                      |

**WBS1 Project was completed on January 22<sup>nd</sup>, 2016.**

### WBS 1 Costs:

- The budget for this WBS for FY15 is \$212K.
- The incremental budget (FY13+FY14+FY15) is \$1,694K.
- At project completion, costed and obligated: \$1738K (103%).

**WBS 1.01 Milestones:** (see [Appendix 1](#) for graphic view of milestones)

| Level (ID#)    | Milestone   | Scheduled Date | Expected Date N/A | Expected Date N/A | Comment                 |
|----------------|---|----------------|-------------------|-------------------|-------------------------|
| 1<br>(1.1-01M) | Project start                                     | 10/1/2012      |                   |                   | Completed<br>10/1/2012  |
| 2<br>(2-01M)   | Magnet delivered to JLab                          | 4/30/2013      |                   |                   | Completed<br>8/21/2013  |
| 3              | Power supply received                             | 1/4/2014       |                   |                   | Completed<br>10/17/2014 |
| 3              | Magnet yoke modifications Completed               | 4/1/2014       |                   |                   | Completed<br>5/22/2014  |
| 2<br>(1.2-10M) | Platform parts received                           | 6/27/2014      |                   |                   | Completed<br>3/24/2015  |
| 3              | Assemble magnet in Testlab                        | 7/1/2014       |                   |                   | Completed<br>9/4/2014   |
| 3              | Commissioning test of magnet in Testlab completed | 10/1/2014      |                   |                   | Completed<br>10/29/2014 |
| 3              | Beampipe solenoid correctors received             | 1/5/2015       |                   |                   | Completed<br>12/11/2015 |
| 3              | Detector supports completed                       | 4/1/2015       |                   |                   | Completed<br>3/24/2015  |
| 2<br>(1.2-30M) | Beam-line parts received                          | 9/24/2015      |                   |                   | Completed<br>11/30/2015 |
| 1<br>(1.1-10M) | Project completion                                | 1/29/2016      |                   |                   | Completed<br>1/22/2016  |

## WBS 2: Neutron Form Factor

|              |                            |                 |  |
|--------------|----------------------------|-----------------|--|
| <b>WBS 2</b> | <b>Neutron Form Factor</b> | <b>WBS 2.01</b> | Milestones   |
|              |                            | <b>WBS 2.02</b> | Project oversight  |
|              |                            | <b>WBS 2.1</b>  | Coordinate Detector (ISU)  |
|              |                            | <b>WBS 2.2</b>  | Electronics Hut, Lead Shielding, Lead platform, and Detector Frames (JLab) |
|              |                            | <b>WBS 2.3</b>  | Pole Shims and field clamp (JLab)  |
|              |                            | <b>WBS 2.4</b>  | Trigger (RU)   |

### WBS 2.02 Project Oversight:

- SBS weekly meetings, via tele and video conference, were held on Oct 6, 13, 20 and 27<sup>th</sup>. Participants included Jefferson Lab, University of Virginia, Carnegie-Mellon University, William and Mary, Norfolk State University, University of Connecticut, University of Glasgow, Saint Mary's University, Idaho State University, Christopher Newport University and INFN Rome.
- Project is staffed appropriately for this stage, and includes Jefferson Lab (manager, scientist) and Idaho State University (one scientist).

### WBS 2.1 Coordinate Detector (ISU):

- Completed

## **WBS 2.2 Electronics Hut, Lead Shielding & platform, and Detector Frames:**

- The beam-line corrector magnet support tower was delivered at end of October. The beamline shielding assembly was delivered in middle of October.
- Delivery of the SBS detector support for the GEM frames is middle of November.
- The UVa GEM frames are being made by the JLab machine shop and completion is expected in middle of December.

## **WBS 2.3 Pole Shims and field clamp**

- Completed.

## **WBS 2.4 Trigger:**

- Completed.

## **WBS 2 Costs:**

- The total budget for WBS2 is \$1,372K.
- Costed and obligated as of 11/1/2016: \$1298K (95%).
- The only remaining item is the GEM frames which are in the JLab machine shop. The quoted cost is \$60K including overhead.

**WBS 2.01 Milestones:** See [Appendix 1](#) for a graphic view of the milestones .

| Level | Milestone                          | Scheduled Date | Expected date<br>10/1/2016 | Expected date<br>11/1/2016 | Comment              |
|-------|------------------------------------|----------------|----------------------------|----------------------------|----------------------|
| 1     | Project start                      | 10/1/2013      |                            |                            | Completed 10/1/2013  |
| 3     | Finish testing of module prototype | 8/30/2014      |                            |                            | Completed 8/30/2014  |
| 3     | Scintillator ordered               | 9/30/2014      |                            |                            | Completed 9/15/2014  |
| 2     | CDET module design completed       | 11/30/2014     |                            |                            | Completed 11/30/2014 |
| 3     | Wavelength Shifting Fibers ordered | 1/15/2015      |                            |                            | Completed 1/20/2015  |
| 3     | Scintillator shipped for machining | 4/30/2015      |                            |                            | Completed 4/10/2015  |
| 2     | JLab receives exit field clamp     | 6/2/2015       |                            |                            | Completed 11/18/2015 |
| 3     | Begin preparation of WLS fibers    | 6/15/2015      |                            |                            | Completed 7/6/2015   |
| 3     | Begin construction of CDET modules | 9/1/2015       |                            |                            | Completed 9/24/2015  |
| 3     | Assembled one CDET module          | 10/1/2015      |                            |                            | Completed 11/15/2015 |
| 2     | Electronics hut parts received     | 10/2/2015      |                            |                            | Completed 3/30/2016  |
| 2     | Trigger completed                  | 10/4/2015      |                            |                            | Completed 3/15/2016  |
| 3     | Assembled one CDET plane           | 12/1/2015      |                            |                            | Completed 7/15/2016  |
| 2     | Coordinate Detector assembled      | 6/30/2016      |                            |                            | Completed 8/31/2016  |
| 1     | Project completion                 | 1/29/2017      | 1/29/2017                  | 1/29/2017                  |                      |

## WBS 3: Proton Form Factor

|              |                           |                 |                       |
|--------------|---------------------------|-----------------|-----------------------|
| <b>WBS 3</b> | <b>Proton Form Factor</b> | <b>WBS 3.01</b> | Milestones            |
|              |                           | <b>WBS 3.02</b> | Project Oversight     |
|              |                           |                 |                       |
|              |                           | <b>WBS 3.1</b>  | GEM's (UVa)           |
|              |                           | <b>WBS 3.2</b>  | GEM electronics (UVa) |
|              |                           |                 |                       |

### WBS 3.02 Project Oversight:

- SBS weekly meetings, via tele and video conference, were held on Oct 6, 13, 20 and 27<sup>th</sup>. Participants included Jefferson Lab, University of Virginia, Carnegie-Mellon University, William and Mary, Norfolk State University, University of Connecticut, University of Glasgow, Saint Mary's University, Idaho State University, Christopher Newport University and INFN Rome.
- Project is staffed appropriately and includes Jefferson Lab (manager, scientist) and UVa (two scientists).



## WBS 3.1 GEMs

- Present status for completion of 40 GEM modules:

| GEM module # | Status  |
|--------------|---|
| 35           | Constructed and passed final QA                                 |
| 36           | Constructed and prepared for final QA                           |
| 37           | Constructed and prepared for final QA                           |
| 38           | 3 GEM foils and 1 RO board at UVa                               |
| 39           | 3 GEM foils and 1 RO board shipped week of Nov 13 <sup>th</sup> |
| 40           | 3 GEM foils and 1 RO board shipped week of Nov 13 <sup>th</sup> |

- Module #35 was constructed and tested with x-rays. Initial tests showed that all sectors are operational.
- Two RO boards were delivered in October.
- Module #36 and #37 were constructed and are prepared for final QA with test in x-ray box.
- The shipment of foils received on Nov 1<sup>st</sup>. They had major problems and had to be shipped back to CERN on Nov 3<sup>rd</sup>. CERN will send new shipment of 6 GEM foils and 2 RO boards the week of Nov 13<sup>th</sup>. This has shifted the expected completion of 40 modules from 11/30/2016 to 1/15/2016.

## WBS 3.2 GEM electronics

- All electronics have been delivered to UVa.
- 140 out of ~ 900 APV cards have been tested connected to full size SBS modules and the testing will be finished by Jan 2017. The average RMS noise level for all cards has been less than 15 ADC channels.

## WBS 3 Costs:

- The total budget for WBS3 is \$1781K.
- Costed and obligated as of 11/1/2016: \$1750K (98%).


**WBS 3.01 Milestones:** (see [Appendix 1](#) for a graphic view of the milestones)

| Level (ID#) | Milestone                                  | Scheduled Date | Expected date 10/1/2016 | Expected date 11/1/2016 | Comment                     |
|-------------|--|----------------|-------------------------|-------------------------|-----------------------------|
| 1 (3.1-01M) | Project start                              | 10/1/2012      |                         |                         | <b>Completed 10/1/2012</b>  |
| 3           | Order GEM Parts                            | 10/1/2013      |                         |                         | <b>Completed 10/18/2013</b> |
| 3           | UVa receives GEM parts                     | 2/3/2014       |                         |                         | <b>Completed 4/23/2014</b>  |
| 2 (3.2-01M) | First module assembled and tested          | 3/3/2014       |                         |                         | <b>Completed 5/15/2014</b>  |
| 2 (3.2-10M) | UVa 5 GEM modules assembled and tested     | 6/2/2014       |                         |                         | <b>Completed 12/23/2014</b> |
| 2 (3.2-20M) | UVa 6-16 GEM modules assembled and tested  | 9/30/2014      |                         |                         | <b>Completed 7/28/2015</b>  |
| 2 (3.2-30M) | UVa 17-29 GEM modules assembled and tested | 3/2/2015       |                         |                         | <b>Completed 3/30/2016</b>  |
| 2 (3.2-40M) | UVa 30-40 GEM modules assembled and tested | 7/15/2015      | 11/30/2016              | 1/15/2017               |                             |
| 2 (3.2-50M) | 1st order of Front End Electronics         | 10/1/2014      |                         |                         | <b>Completed 3/5/2015</b>   |
| 2 (3.2-60M) | 2nd order of Front End Electronics         | 10/1/2015      |                         |                         | <b>Completed 3/5/2015</b>   |
| 1 (3.1-10M) | Project completion                         | 2/1/2017       | 2/1/2017                | 2/1/2017                |                             |


## Appendix I

The following are graphical representations of the milestones for SBS Basic (WBS 1), Neutron Form Factor (WBS 2,) and Proton Form Factor (WBS 3), updated on December 1, 2013. Black represents level 1 milestones as specified in the PMP. Yellow represents level 2 milestones from the PMP. Blue represents the new level 3 milestones to allow better quarterly tracking. The black vertical line indicates the day the chart was made. The red bar indicates when the milestone was achieved (e.g. Magnet yoke received).


## WBS 1 Milestones



## WBS 2 milestones



## WBS 3 milestones



## Appendix II

### GRINCH from W&M/NCCU/JMU ( for GMN and GEN)

| Milestone  | Scheduled date | Comment  |
|--|----------------|--|
| Design and drawings for vessel are complete      | Feb 1, 2015    | <b>Completed Feb 2015</b>                                  |
| Photon Detector Array assembled and tested       | Aug 1, 2015    | Received by JLab in Aug 2015. Testing complete by Dec 2016 |
| NINO chip front end cards system shipped to JLab | Jul 1, 2015    | <b>Completed Oct 2015</b>                                  |
| Purchase order issued for vessel                 | Oct 15, 2015   | <b>Completed Aug 2015</b>                                  |
| Full DAQ system ready                            | Dec 1, 2015    | Expected Dec 2016  |
| Vessel completely assembled                      | Mar 15, 2016   | <b>Completed Sept 2016</b>                                 |
| GRINCH ready for installation                    | Jun 15, 2016   | Expected Jan 2017  |
| Final analysis software complete                 | Jun 15, 2016   | Expected Mar 2017  |

### Front Tracker from INFN (for GMN, GEN and GEP)

| Milestone                        | Completion date | Comment                     |
|----------------------------------|-----------------|-----------------------------|
| Electronics in production        | Sept 2014       | <b>Completed Sept 2014</b>  |
| GEM chambers 1 and 2 completed   | Sept 2015       | <b>Completed Dec 2015</b>   |
| Initial Electronics QA completed | Dec 2015        | <b>Completed Dec 2015</b>   |
| GEM chambers 3 and 4 completed   | May 2016        | Expect delivery in Dec 2016 |
| GEM chambers 5 and 6 completed   | Dec 2016        | Expect in May 2017          |

### HCal-J from CMU/INFN-Catania (for GMN, GEN and GEP)

| Milestone                     | Completion date | Comment                     |
|-------------------------------|-----------------|-----------------------------|
| Detailed design completed     | June 2014       | <b>Completed July 2014</b>  |
| Design review                 | Sept 2014       | <b>Completed Dec 2014</b>   |
| Module construction initiated | Mar 2015        | <b>Completed Mar 2015</b>   |
| Module assembly 25% complete  | Sept 2015       | <b>Completed Sept 2015</b>  |
| Module assembly 50% complete  | Mar 2016        | <b>Completed April 2016</b> |
| Module assembly completed     | Sept 2016       | Expected in Feb 2017        |

#### **Status update:**

- Module production is ongoing. Have produced 220 modules (169 modules at JLab) of the total of 288 modules in HCal.
- 20 modules were produced in October. This rate of about 1 per day is on track for completion by Feb 2017 as reported last month.

### Ecal from JLab/SBU/JMU ( for GEP)

| Milestone  | Completion date | Comment                    |
|--|-----------------|----------------------------|
| Develop concept of annealing                         | July 2014       | <b>Completed July 2014</b> |
| Test of annealing with prototype                     | Nov 2015        | <b>Completed May 2015</b>  |
| Fabrication of C200 frame started                    | Sept 15 2015    | <b>Completed Sept 2015</b> |
| Design of ECAL platform modification started         | Dec 1 2015      | Delay until Jan 2017       |
| C200 assembly completed and testing begins           | Jan 15 2016     | <b>Completed Jan 2016</b>  |
| C200 report results, recommendations completed       | June 1 2016     | <b>Completed Oct 2016</b>  |
| Design of ECAL frame/oven started                    | July 1 2016     | Delay until Nov 2016       |
| ECAL platform in testlab .                           | Nov 1 2016      | Delay until Dec 2016       |
| Installation of lead glass started                   | Jan 15 2017     |                            |
| Lead glass installation complete and cabling started | July 15 2017    |                            |
| Cabling completed and cosmic tests started           | Nov 1 2017      |                            |
| Finished cosmic tests and ECAL is ready to install   | Jan 15 2018     |                            |

#### **Status update:**

- The C200 report was written and is part of the pre-brief material for SBS November Review.
- A conceptual design report on the final ECal has been written and is part of the pre-brief material for SBS November Review.



## Polarized $^3\text{He}$ target from UVa ( for GEN)

| Milestone  | Completion date | Comment                               |
|--|-----------------|---------------------------------------|
| Selection of target-cell design for high luminosity          | Nov 2014        | <b>Completed Oct 2014</b>             |
| Conceptual design document complete                          | Jan 2016        | <b>Completed Mar 2016</b>             |
| Conceptual design review                                     | Mar 2016        | <b>Completed Mar 2016</b>             |
| Start bench test of 3 liter glass convection target          | April 2016      | <b>Completed Aug 2016</b>             |
| Conceptual design frozen                                     | June 2016       | <b>Completed Oct 2016</b>             |
| Test of glass/metal technology complete                      | June 2016       | <b>Completed July 2016</b>            |
| Begin engineering and design                                 | July 2016       | <b>Completed May 2016</b>             |
| Bench test of 3 liter glass/metal target                     | Jan 2017        |                                       |
| Simulated beam test on the bench for full scale 6 liter cell | Sept 2017       |                                       |
| Begin production of full-scale cells                         | Nov 2017        |                                       |
| Engineering complete   | Jan 2018        |                                       |
| Design of target hardware and instrumentation complete       | June 2018       | After CDR review updated to July 2018 |
| Target is ready for installation                             | Jan 2019        |                                       |

### Status update:

- The polarized target CDR is submitted as part of the pre-brief material for SBS November Review.